NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NZ/PMC/BBMP/YD/W-3/2018-19/AV

Date:- 17-05-2019

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work :Construction to Roads and drains at Attur Village and Surrounding areas in ward no-03.			
Item No	Description of work	Unit	Qty
1	KSRRB 300-3. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed ,	Cum	909.26
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse	Cum	365.80
3	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6 stone hammerd dressed in courses not less than 20 cms	Cum	146.28
4	Providing ruled pointing to coursed stone masonry with cement mortar, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials,	Sqm	77.39
5	KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800 kg/m3 and having a	Sqm	14.06
6	Providing 18mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering:	Sqm	31.18
7	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal	Cum	22.36
8	KSRRB M2100-17.2. Plain / Reinforced Cement Concrete design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse	Cum	11.01
9	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position,lapping and / or welding	Tn	1.45
10	Providing & laying precast drain cover slab of 100 mm thickness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete	Sqm	60.98
11	Providing and laying reinforced cement concrete pipe NP2 for culverts including pointing ends, and fixing collars with cement mortar 1:2 including cost of all	Mtr	16.00
12	Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the	Sqm	8.82
13	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and	Cum	190.43
14	KSRRB 300-Compaction KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression	Sqm	2228.46